



# FACT SHEET 10



## PROJECT TIMELINES & PROGRESS

A timeline for the Living Landscape Project was first developed as part of the 2011 Land Management Plan. A general schedule of the activities occurring in each of the project areas was developed. This was used as the starting point for the more detailed plan prepared by Jock Waugh, a timeline for land rehabilitation works. Images document the changes over time.

Image: Shane Norrish and Jason Carson at Haunted Point

## PROJECT TIMELINE FROM 2011 LAND MANAGEMENT PLAN

Page	Page 11	Page 12	Page 13	Page 14	Page 15	Page 16	Page 17
Page 18	Page 19	Page 20	Page 21	Page 22	Page 23	Page 24	Page 25
Page 26	Page 27	Page 28	Page 29	Page 30	Page 31	Page 32	Page 33
Page 34	Page 35	Page 36	Page 37	Page 38	Page 39	Page 40	Page 41
Page 42	Page 43	Page 44	Page 45	Page 46	Page 47	Page 48	Page 49
Page 50	Page 51	Page 52	Page 53	Page 54	Page 55	Page 56	Page 57
Page 58	Page 59	Page 60	Page 61	Page 62	Page 63	Page 64	Page 65
Page 66	Page 67	Page 68	Page 69	Page 70	Page 71	Page 72	Page 73
Page 74	Page 75	Page 76	Page 77	Page 78	Page 79	Page 80	Page 81
Page 82	Page 83	Page 84	Page 85	Page 86	Page 87	Page 88	Page 89
Page 90	Page 91	Page 92	Page 93	Page 94	Page 95	Page 96	Page 97
Page 98	Page 99	Page 100	Page 101	Page 102	Page 103	Page 104	Page 105
Page 106	Page 107	Page 108	Page 109	Page 110	Page 111	Page 112	Page 113
Page 114	Page 115	Page 116	Page 117	Page 118	Page 119	Page 120	Page 121
Page 122	Page 123	Page 124	Page 125	Page 126	Page 127	Page 128	Page 129
Page 130	Page 131	Page 132	Page 133	Page 134	Page 135	Page 136	Page 137
Page 138	Page 139	Page 140	Page 141	Page 142	Page 143	Page 144	Page 145
Page 146	Page 147	Page 148	Page 149	Page 150	Page 151	Page 152	Page 153
Page 154	Page 155	Page 156	Page 157	Page 158	Page 159	Page 160	Page 161
Page 162	Page 163	Page 164	Page 165	Page 166	Page 167	Page 168	Page 169
Page 170	Page 171	Page 172	Page 173	Page 174	Page 175	Page 176	Page 177
Page 178	Page 179	Page 180	Page 181	Page 182	Page 183	Page 184	Page 185
Page 186	Page 187	Page 188	Page 189	Page 190	Page 191	Page 192	Page 193
Page 194	Page 195	Page 196	Page 197				



# FINAL TIMELINE FOR LAND REHABILITATION WORKS - YEARS 1-4

**Table 3 Timeline for Land Rehabilitation Works - Years 1-4**

Year	Weed Control/Bush Regeneration works	Site Preparation works	Planting/Direct Seeding Revegetation works	Other Tasks
1	<ul style="list-style-type: none"> <li>Coordinate contractors for; mechanical and manual woody weed clearing, chemical weed control services &amp; bush regeneration works</li> <li>Mechanical control; CFI 1,2,4-6</li> <li>Chemical control; CFI 1-2 &amp; 4-6, Remnants 1-5, Landscape 1 &amp; 4.</li> <li>Manual Control; Remnant 1-2 &amp; 6</li> <li>Soil conservation works</li> <li>Establish chemical storage &amp; materials safety handling procedures.</li> <li>Develop training for Bundanon staff</li> </ul>	<ul style="list-style-type: none"> <li>Rip &amp; mound reforestation sites; CFI 1 &amp; 2</li> <li>Deep rip riparian sites; CFI 4-6</li> <li>Bundanon Yards; excavator to establish biocontrol area, clean up, establish wash down, bunding, sediment pond</li> <li>Construct native seedling holding nursery</li> <li>Design and establish livestock water points.</li> <li>Establish access routes for rehabilitation works</li> </ul>	<ul style="list-style-type: none"> <li>Coordinate contract growing of native seedlings</li> <li>Order seedlings for CFI 1-2 &amp; 4-6, Remnant 1-6, Landscape 1 &amp; 4.</li> <li>Organise native seed for direct seeding; CFI 4-6, Remnant 1-5</li> <li>Order revegetation materials; guards, stakes, mulch mats, kitty litter, ryecorn cover crop.</li> <li>Organise revegetation works contracts including; supervision, biodiversity layouts, planters.</li> </ul>	<ul style="list-style-type: none"> <li>Plan and cost farmland infrastructure; laneways, fencing, farmland, revegetation works</li> <li>Establish monitoring</li> <li>Liaise with and support Bundanon Landcare</li> <li>Seek and train volunteer support</li> </ul>
2	<ul style="list-style-type: none"> <li>Continuing coordination of contractors</li> <li>Mechanical control; CFI 1-6, Remnant 5 &amp; 7</li> <li>Chemical control; CFI 1-6, Remnant 1-5 &amp; 7-13, Landscape 1-5.</li> <li>Manual Control; Remnant 1-2 &amp; 6</li> </ul>	<ul style="list-style-type: none"> <li>Deep rip riparian sites; CFI 4-6, Landscape sites 1 &amp; 4</li> <li>Maintain livestock water</li> <li>Implement grazing management - TCG</li> <li>Maintain access routes for rehabilitation works</li> </ul>	<ul style="list-style-type: none"> <li>Coordinate contract growing of native seedlings</li> <li>Receive native seedlings for nursery harden off.</li> <li>Order seedlings for CFI 3-6, Remnant 1-13, Landscape 2-3.</li> <li>Organise native seed for direct seeding; CFI 4-6, Remnant 1-5 &amp; 7-13.</li> </ul>	<ul style="list-style-type: none"> <li>Undertake fencing; revegetation and remnant areas and paddock subdivision.</li> <li>Establish monitoring</li> <li>Coordinate base line data/review - monitoring</li> <li>Liaise with and support Bundanon Landcare</li> </ul>

Year	Weed Control/Bush Regeneration works	Site Preparation works	Planting/Direct Seeding Revegetation works	Other Tasks
2	<ul style="list-style-type: none"> <li>• Soil conservation works</li> <li>• Coordinate training for Bundanon volunteers</li> <li>• Maintenance; revegetation works, follow up weed control works (regrowth)</li> </ul>		<ul style="list-style-type: none"> <li>• Commence planting and Direct seeding revegetation works</li> <li>• Guarding &amp; mulch matting</li> <li>• Order revegetation materials</li> <li>• Organise revegetation works contracts including; supervision, biodiversity layouts, planters.</li> <li>• Maintain nursery</li> </ul>	<ul style="list-style-type: none"> <li>• Seek and train volunteer support</li> <li>• Education, extension, field days</li> </ul>
3	<ul style="list-style-type: none"> <li>• Continuing coordination of contractors</li> <li>• Chemical control; CFI 1-6, Remnant 1-5 &amp; 7-13, Landscape 1-5.</li> <li>• Manual Control; Remnant 1 &amp; 6</li> <li>• Soil conservation works</li> <li>• Coordinate training for Bundanon volunteers</li> <li>• Maintenance; revegetation works, follow up weed control works (regrowth)</li> </ul>	<ul style="list-style-type: none"> <li>• Rip &amp; mound reforestation site; CFI 3.</li> <li>• Deep rip/rotary hoe riparian wetland sites; Landscape 2-3</li> <li>• Maintain livestock water</li> <li>• Implement grazing management - TCG</li> <li>• Maintain access routes for rehabilitation works</li> </ul>	<ul style="list-style-type: none"> <li>• Coordinate contract growing of native seedlings</li> <li>• Receive native seedlings – harden off</li> <li>• Order seedlings for; Remnant 1-13; Landscape 5.</li> <li>• Organise native seed for direct seeding; Remnant 1-5 &amp; 7-13</li> <li>• Planting/Direct seeding revegetation works</li> <li>• Guarding &amp; mulch matting</li> <li>• Order revegetation materials</li> <li>• Organise revegetation works contracts – supervision - biodiversity layouts</li> <li>• Maintain nursery</li> </ul>	<ul style="list-style-type: none"> <li>• Undertake fencing; revegetation and remnant areas and paddock subdivision.</li> <li>• Establish monitoring</li> <li>• Coordinate base line data/review</li> <li>• Liaise with and support Bundanon Landcare</li> <li>• Seek and train volunteer support</li> <li>• Education, extension, field days</li> </ul>
4	<ul style="list-style-type: none"> <li>• Continuing coordination of contractors</li> <li>• Chemical control; CFI 1-6, Remnant 1-5 &amp; 7-13,</li> </ul>	<ul style="list-style-type: none"> <li>• Deep rip/rotary hoe riparian wetland site – Landscape 5</li> <li>• Maintain livestock water</li> <li>• Implement grazing</li> </ul>	<ul style="list-style-type: none"> <li>• Coordinate contract growing of native seedlings (Yrs 5-10)</li> <li>• Receive native seedlings – harden off</li> </ul>	<ul style="list-style-type: none"> <li>• Undertake fencing; revegetation and remnant areas and paddock subdivision.</li> </ul>



Year	Weed Control/Bush Regeneration works	Site Preparation works	Planting/Direct Seeding Revegetation works	Other Tasks
4	Landscape 1-5. <ul style="list-style-type: none"> <li>Manual Control – Remnant 1 &amp; 6</li> <li>Soil conservation works</li> <li>Coordinate training for Bundanon volunteers</li> <li>Maintenance – revegetation works; weed control works (regrowth)</li> </ul>	management - TCG <ul style="list-style-type: none"> <li>Maintain access routes for rehabilitation works</li> </ul>	<ul style="list-style-type: none"> <li>Order seedlings for; Remnant 1-13, Landscape 6.</li> <li>Organise native seed for direct seeding; Remnant 1-5 &amp; 7-13</li> <li>Planting/Direct seeding revegetation works</li> <li>Guarding &amp; mulch matting</li> <li>Order revegetation materials</li> <li>Organise revegetation works contracts including; supervision, biodiversity layouts, planters.</li> <li>Maintain nursery</li> </ul>	<ul style="list-style-type: none"> <li>Establish monitoring</li> <li>Coordinate base line data/review</li> <li>Bundanon Landcare</li> <li>Volunteer support</li> <li>Education, extension, field days</li> </ul>



Image: Members of the Steering Committee at Living Landscapes Regional Launch at Riversdale, left to right, Henry Goodall, Property Manager Bundanon Trust, John Kerin, Committee Chair and Shane Norrish, Project Manager of Living Landscapes, Landcare Australia



Image: Local contractors information session, Earie Park.



Image: ecologist Richard Scarborough harvesting seeds at Riversdale



## BEFORE AND AFTER LANTANA CLEARING IMAGES, OFF CEDAR WALK



**Before**



**After**



**Before**



**After**

## Before and after Lantana clearing images at Haunted Point, Bundanon



**Before**



**After**



## Before and after Lantana clearing images riparian zone Bundanon



**Before**



**After**



**Before**



**After**



**Before**



**After**



## Before and after images of the Earie Park property.



**Before**



**After**

Prior the the commencement of the Living Landscape project, The Earie Park property was used for grazing cattle. The pasture of kikuyu was sprayed prior to planting. This property was planted with over 25,000 trees. The plantings were based in rows to allow for vehicle access for watering, spraying and weeding. At times the trees had to be hand-watered, for example, during a very dry period in 2013-14.



**Before**



**After**